

BHARAT SANCHAR NIGAM LTD.,
O/O THE EXECUTIVE ENGINEER (E),
B.S.N.L.ELECTRICAL DIVISION,
LUCKNOW

No. BSNL/23(11)EDY/DB

Dated 7 / 7 / 2014

TO WHOM IT MAY CONCERN

This is to certify that M/S. Kaleshwari Power Products (P) LTD, Shop No. LG-16, Vinayak Mall, Near Civil Court X-ing, M. G. Road Agra Have completed the following works of Supply and ITC of 15x30 KVA RTU Type Diesel E/A set along with sound proof enclosure for various Site's under UP(E) Zone. Against Master Agreement No. M-21/EEE/BED/VNS/2012-13:

SL NO.	E/A SET	AGREEMENT NO. SUPPLY/ITC	NAME OF SITE	DATE OF START AS PER AGREEMENT	DATE OF COMPELITION	AGREEMENT AMOUNT
1	1X30 KVA	10/EE/E/T/LW/2013-14	Jalalabad	17.05.2013	30.06.2013	358934.00
		11/EE/E/T/LW/2013-14				5618.00
2	2X30 KVA	100/EE/E/T/LW/2013-14	Sandila	11.03.2013	21.04.2014	717868.00
		113/EE/E/T/LW/2013-14				11236.00
3	1X30 KVA	101/EE/E/T/LW/2013-14	Pihani	11.03.2013	23.04.2014	358934.00
		112/EE/E/T/LW/2013-14				5618.00
4	1X30 KVA	102/EE/E/T/LW/2013-14	Pali	11.03.2013	22.04.2014	358934.00
		111/EE/E/T/LW/2013-14				5618.00
5	1X30 KVA	103/EE/E/T/LW/2013-14	Beniganj	11.03.2013	26.04.2014	358934.00
		110/EE/E/T/LW/2013-14				5618.00

EXECUTIVE ENGINEER (E)
BSNL ELECTRICAL DIVISION
LUCKNOW

Q. 222
SDRW
BULL, ESP
Hodpi

BHARAT SANCHAR NIGAM LTD.,
O/O THE EXECUTIVE ENGINEER (E),
B.S.N.L.ELECTRICAL DIVISION,
LUCKNOW

No. BSNL/23(11)-PED/DB/

Dated 7/7/2014

TO WHOM IT MAY CONCERN

This is to certify that M/S. Kaleshwari Power Products (P) LTD, Shop No. LG-16, Vinayak Mall, Near Civil Court X-ing, M. G. Road Agra Have completed the following works of *Supply and ITC of 20x20 KVA RTU Type Diesel E/A set along with sound proof enclosure for various Site's under BSNL Electrical Division, Varanasi. Against Master Agreement No. M-24/EEE/BED/VNS/2012-13:*

SL NO.	E/A SET	AGREEMENT NO. SUPPLY/ITC	NAME OF SITE	DATE OF START AS PER AGREEMENT	DATE OF COMPELITION	AGREEMENT AMOUNT
1	1X20 KVA	104/EE/E/T/LW/2013-14 109/EE/E/T/LW/2013-14	Pali	11.03.2013	22.04.2014	305001.00 5618.00
2	1X20 KVA	105/EE/E/T/LW/2013-14 108/EE/E/T/LW/2013-14	Swajpur	11.03.2013	20.04.2014	305001.00 5618.00
3	1X20 KVA	106/EE/E/T/LW/2013-14 107/EE/E/T/LW/2013-14	Bijua	11.03.2013	28.04.2014	305001.00 5618.00

EXECUTIVE ENGINEER (E)
BSNL ELECTRICAL DIVISION
LUCKNOW

As per
80416
Beall, 12/30
Handwritten

BHARAT SANCHAR NIGAM LTD.,
O/O THE EXECUTIVE ENGINEER (E),
B.S.N.L.ELECTRICAL DIVISION,
LUCKNOW

No. BSNL/23(11)PEOY/DB

Dated 7/7/2014

TO WHOM IT MAY CONCERN

This is to certify that M/S. Kaleshwari Power Products (P) LTD, Agra Have successfully completed the following works of *Supply and ITC of 1x15 KVA RTU Type Diesel E/A set along with sound proof enclosure for various BSNL Site at Allahabad.* Against Master Agreement No. 02/EE/BSNL/LKO/2012-13 under this Division at following station:

SL NO.	CAPACITY	AGREEMENT NO. SUPPLY/ITC	STATION	D.O.C.	AMOUNT
1	15 KVA	M-02(24-A)/EE(E)/BED-AD/2012-2013	Shahjahan pur	24.12.2013	288147.00
		M-02(24-B)/EE(E)/BED-AD/2012-2013			5618.00
2.	15 KVA	M-02(17-A)/EE(E)/BED-AD/2012-2013	Silver Line Apartment	26.12.2013	288147.00
		M-02(17-B)/EE(E)/BED-AD/2012-2013			5618.00

EXECUTIVE ENGINEER (E)
BSNL ELECTRICAL DIVISION
LUCKNOW

A. Sanyal
Branch, ESD
Heads

BHARAT SANCHAR NIGAM LTD.,

O/O THE EXECUTIVE ENGINEER (E),

B.S.N.L.ELECTRICAL DIVISION,

LUCKNOW

No. BSNL/23(11)TED/12/13

Dated 7/7/2014

TO WHOM IT MAY CONCERN

This is to certify that M/S. Kaleshwari Power Products (P) LTD, Shop No. LG-16, Vinayak Mall, Near Civil Court X-ing, M. G. Road Agra Have completed the following works of 2x125 KVA DEA Set along with Sound Proof Enclosure for RMC Data Centre for C-DOT CMS system at Term Location, Admn. Building, Jhalana Doongari, Jaipur (SH-I& II-Supply and ITC) against the Rate Contract for Supply, Installation, Testing, Commissioning and Annual Maintenance for 3 years of 7 No's 2x125 KVA Diesel EA Set along with Sound Proof Enclosure for various RMC DC locations under Zone-1 (Location: at RMC DC RTTC, Lucknow)Master Agreement No.: 03/EE(E)/TED/LKW/2013-14 as per required technical specification, instructions and commercial conditions of the tender under this Division

S.No.		
1.	Name Of Work	Supply, Installation, Testing, Commissioning and Annual Maintenance for 3 years of 7 Nos 2 x 125 KVA Diesel EA Set along with Sound Proof Enclosure for Various RMC DC Locations under Zone-I (Part A SH-I:- Supply of 2 Nos. 125 KVA Diesel E/A Set along with sound proof enclosure for RMC DC at RTTC, Lucknow) Part-B SH-II ITC of 2 Nos. 125 KVA Diesel E/A Set along with sound proof enclosure for RMC DC at RTTC, Lucknow)
2.	Agreement No.	143 & 144/EE/E/T/LW/2013-14
3.	Agreement Amount	1684000.00 Part A, AND 40000.00 Part B
4.	Date of Commencement of work	10.04.2014
5.	Stipulated date of completion	09.07.2014
6.	Actual date of completion	24.04.2014
7.	Amount of the work done	1684000.00 Part A, AND 40000.00 Part B
8.	Quality of work (indicate grading)	Outstanding/ Very Good/ Good/ Poor
9..	Brief Detail of Work Done	Supply, Installation, Testing, Commissioning 2 x 125 KVA Diesel EA Set along with Sound Proof Enclosure for RMC DC at RTTC, Lucknow

EXECUTIVE ENGINEER (E)
BSNL ELECTRICAL DIVISION
LUCKNOW

A. 2014
80000
BSNL ESD
H. 2014

BHARAT SANCHAR NIGAM LTD.,
O/O THE EXECUTIVE ENGINEER (E),
B.S.N.L.ELECTRICAL DIVISION,
LUCKNOW

No. BSNL/23(11)TEDY/DB

Dated 7/7/2014

TO WHOM IT MAY CONCERN

This is to certify that M/S. Kaleshwari Power Products (P) LTD, Shop No. LG-16, Vinayak Mall, Near Civil Court X-ing, M. G. Road Agra Have completed the following works of Supply and ITC of 30x15 KVA RTU Type Diesel E/A set along with sound proof enclosure for various Site's under BSNL Electrical Division Allahabad. Against Master Agreement No. M-26/EE(E)/BED-AD/2012-13:

SL NO.	E/A SET	AGREEMENT NO. SUPPLY/ITC	NAME OF SITE	DATE OF START AS PER AGREEMENT	DATE OF COMPELITION	AGREEMENT AMOUNT
1	1X15 KVA	12/EE/E/T/LW/2013-14	Shahbaz Nagar	17.05.2013	30.06.2013	268046.00
		23/EE/E/T/LW/2013-14				1123.00
2	1X15 KVA	13/EE/E/T/LW/2013-14	Jograipur	17.05.2013	30.06.2013	268046.00
		22/EE/E/T/LW/2013-14				1123.00
3	1X15 KVA	14/EE/E/T/LW/2013-14	Allahganj	17.05.2013	30.06.2013	268046.00
		21/EE/E/T/LW/2013-14				1123.00
4	1X15 KVA	15/EE/E/T/LW/2013-14	Meeranpur	17.05.2013	28.06.2013	268046.00
		20/EE/E/T/LW/2013-14	Katra			1123.00
5	1X15 KVA	16/EE/E/T/LW/2013-14	Jaitipur	17.05.2013	28.06.2013	268046.00
		19/EE/E/T/LW/2013-14				1123.00
6	1X15 KVA	17/EE/E/T/LW/2013-14	Pihani Chungi	17.05.2013	30.06.2013	268046.00
		18/EE/E/T/LW/2013-14	Diverted to ITI BTS Hardoi			1123.00

EXECUTIVE ENGINEER (E)
BSNL ELECTRICAL DIVISION
LUCKNOW

A. 2014
SDEW
BSNL, ESD-Hardoi